2360 Fifth Street Mandeville, LA 70471 (985) 629-2082 Phone (985) 629-2110 Fax

HOSE AND PIPELINE TESTS

	VESSEL:	FMT 3086
		*
THE FOLLOW 46CFR 35.3	ING ITEMS HAVE 35-70 AND 33CFR	BEEN CHECKED AND TESTED IN ACCORDANCE WITH 156.170 ON
		N
		PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.
<i>E</i>		EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.
ä		TRASFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I.
	- 2	ALL TRANSFER PIPING SYSTEMS AND ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 187.5 P.S.I.
	NA	CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.
	ĕ	
THE ABOVE	ITEMS CHECKED,	TESTED AND VERIFIED BY:

1oz. = 1.729 inches OF H2O

MARINE VESSELS VAPOR TIGHTNESS DOCUMENTATION

REQUIRED SUBPART BB-NATIONAL EMISSION STANDARDS FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS SECTION 61.00-61.306

VESSEL: FMT 3086	OFFICIAL NUMBER: 1126325		
	MAXIMUM LOADING RATE (BPH) 4,285		
TANK(S) TESTED: ALL	PRESSURE INDICATOR: MANOMETER		
VESSEL OWNER AND ADDRESS: FLORIDA MARINE 8360 FIFTH ST- MANDEVILLE A			
TEST	RESULTS		
TEST DATE: 6-30-24			
BEGINNING PRESSURE: 28" OF 420	BEGINNING TIME:/300		
ENDING PRESSURE: 23" 0,-420	ENDING TIME:		
TOTAL PRESSURE LOSS:	ALLOWABLE PRESSURE LOSS: 5,2 of 1420		
NOTE: VESSEL IS CONSIDERED VAPOR TIGHT IF "TOTAL PRESSURE LOSS" IS LESS THAN "ALLOWABLE PRESSURE LOSS"			
THIS VESSEL HAS REEN TESTED IN AC	ECORDANCE WITH SECTION 61.304F, AND IS		
CONSIDERED VAPOR TIGHT.			
TESTER: D.J. G.D IN (PRINT) TESTER: (SIGN)	WITNESS: TARROD GOIN (PRINT) WITNESS: (SIGN)		
	AFFILIATION OF WITNESS		
CALCULATION OF ALLOWABLE PRESSURE LOSS:			
0.861 x 15.7 x (4, 285 / 1/,	O(66) = 5.2		
(L) (L)) (122)		
IP = 14.7 PLUS THE BARGE TEST PRESSURE IN PSI (1psi = 16 ounces) L = MAXIMUM LOADING RATE IN BARRELS PER HOUR V = VOLUME OF TANK(S) IN BARRELS APL = ALLOWABLE PRESSURE LOSS IN INCHES OF WATER			
NOTES: 14.70psi = 406.8 inches of H2O			
1psi = 27.67 inches of H2O			
1 inch = 25.40 mm	*		
final = 2.54 cm			