

2360 Fifth Street Mandeville, LA 70471 (985) 629-2082 Phone (985) 629-2110 Fax

HOSE AND PIPELINE TESTS

VESSEL:	FMT 3200	
THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH 46CFR 35.35-70 AND 33CFR 156.170 ON 6-20-24.		
	PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.	
	EMERGENCY SHUIDOWN HAS BEEN CHECKED AND FOUND OPERABLE.	
	TRASFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I.	
NA	ALL TRANSFER PIPING SYSTEMS AND ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 187.5 P.S.I.	
	CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.	
THE ABOVE ITEMS CHECKED, TESTED AND VERIFIED BY:		

Florida Marine Transporters Inc.

MARINE VESSELS VAPOR TIGHTNESS DOCUMENTATION

REQUIRED SUBPART BB-NATIONAL EMISSION STANDARDS FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS SECTION 61.00-61.306

VESSEL: FMT 3200	OFFICIAL NUMBER: 1201029
TESTING LOCATION: BAYOU ELT.	MAXIMUM LOADING RATE (BPH) 5,000
TANK(S) TESTED: ALL	PRESSURE INDICATOR: MANOMETER
VESSEL OWNER AND ADDRESS: FMT 236	O FIRTH ST. MANTEURICE
	RESULTS
BEGINNING PRESSURE: 28 " of Har o	BEGINNING TIME: 1230
ENDING PRESSURE: 28" of H2 ?	
TOTAL PRESSURE LOSS:	
NOTE: VESSEL IS CONSIDERED VAPOR TIGHT IF "TOTAL	AL PRESSURE LOSS" IS LESS THAN "ALLOWABLE PRESSURE LOSS"
THIS VESSEL HAS BEEN TESTED IN ACCONSIDER	CCORDANCE WITH SECTION 61.304F, AND IS ED VAPOR TIGHT.
TESTER: ROY HUUAL (PRINT)	WITNESS: Chad Tolliver (PRINT)
TESTER (SIGN)	WITNESS: (PRINT) WITNESS: (SIGN)
	FMT
CALCULATION OF ALLOWABLE PRESSURE LOSS:	AFFILIATION OF WITNESS
0.861 x/5.7 x (////	$(APL) = \frac{2 \cdot 2}{(APL)}$
TP = 14.7 PLUS THE BARGE TEST PRESSURE IN PSI (1 L = MAXIMUM LOADING RATE IN BARRELS PER HO V = VOLUME OF TANK(S) IN BARRELS APL = ALLOWABLE PRESSURE LOSS IN INCHES OF W	DUR
NOTES: 14.70psi = 406.8 inches of H2O 1psi = 27.67 inches of H2O 1 inch = 25.40 mm linch = 2.54 cm 1oz. = 1.729 inches OF H2O	