2360 Fifth Street Mandeville, LA 70471 (985) 629-2082 Phone (985) 629-2110 Fax

## HOSE AND PIPELINE TESTS

	VESSEL:	FMT 3240	
THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH 46CFR 35.35-70 AND 33CFR 156.170 ON 3-23-25.			
		PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.	
		EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.	
		TRASFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I.	
		ALL TRANSFER PIPING SYSTEMS AND ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 187.5 P.S.I.	
N.	NIA	CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.	
THE ABOVE	ITEMS CHECKED, TEST	ED AND VERIFIED BY:	

## MARINE VESSELS VAPOR TIGHTNESS DOCUMENTATION

REQUIRED SUBPART BB-NATIONAL EMISSION STANDARDS FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS SECTION 61.00-61.306

VESSEL: FMT 3240			
TESTING LOCATION: APTCO VACHERIE	MAXIMUM LOADING RATE (BPH) 5,000		
TANK(S) TESTED: ALL	PRESSURE INDICATOR: MANOMETER		
VESSEL OWNER AND ADDRESS: FMT 2360 FIFTH ST. MANDEVILLE			
TEST DATE: 3-23-25	RESULTS		
	BEGINNING TIME: 1300		
ending pressure: 28" of 1+20	ENDING TIME: 1330		
TOTAL PRESSURE LOSS:			
	AL PRESSURE LOSS" IS LESS THAN "ALLOWABLE PRESSURE LOSS"		
THIS VESSEL HAS BEEN TESTED IN ACCORDANCE WITH SECTION 61.304F, AND IS CONSIDERED VAPOR TIGHT.			
TESTER: Chad Vollier (PRINT) TESTER: (SIGN)	WITNESS: ROY HUVAL (PRINT) WITNESS: ROY HUVAL (SIGN)		
	FMT		
CALCULATION OF ALLOWABLE PRESSURE LOSS:	AFFILIATION OF WITNESS		
0.861 x 15.7 x ( 5,000 / 30, (TP) (L) (V	$\frac{706}{(API)} = \frac{2.2}{(API)}$		
TP = 14.7 PLUS THE BARGE TEST PRESSURE IN PSI (1psi = 16 ounces)  L = MAXIMUM LOADING RATE IN BARRELS PER HOUR  V = VOLUME OF TANK(S) IN BARRELS  APL = ALLOWABLE PRESSURE LOSS IN INCHES OF WATER			
NOTES: 14.70psi = 406.8 inches of H2O 1psi = 27.67 inches of H2O 1 inch = 25.40 mm linch = 2.54 cm 1oz. = 1.729 inches OF H2O			