

# FMT

Florida Marine Transporters, Inc.

2360 Fifth Street  
Mandeville, LA 70471  
(985) 629-2082 Phone  
(985) 629-2110 Fax

## HOSE AND PIPELINE TESTS

VESSEL: FMT 3162

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH 46  
CFR 35.35-70 AND 33 CFR 156.170 ON 7/5/24

- PRESSURE GAUGES HAVE BEEN CHECKED  
WITHIN 10% OF ACCURACY.
- EMERGENCY SHUTDOWN HAS BEEN CHECKED  
AND FOUND OPERABLE.
- TRANSFER SYSTEM RELIEF VALVE HAS BEEN  
TESTED AND CHECKED - 125 P.S.I.
- ALL TRANSFER PIPING SYSTEMS AND  
ASSOCIATED VALVES HAVE BEEN TESTED AND  
CHECKED AT 187.5 P.S.I.
- N/A CARGO HOSE VISUALLY AND  
HYDROSTATICALLY CHECKED TO 225 P.S.I.
- N/A VAPOR PIPELINE HAS BEEN VISUALLY  
CHECKED AND IS CLEAR OF POLMERIZING  
CARGO.

THE ABOVE ITEMS CHECKED, TESTED, AND VERIFIED BY:

