2360 Fifth Street Mandeville, LA 70471 (985) 629-2082 Phone (985) 629-2110 Fax

HOSE AND PIPELINE TESTS

VESSEL:	FMT 3220
THE FOLLOWING ITEMS HAVE BEEN 46CFR 35.35-70 AND 33CFR 156	CHECKED AND TESTED IN ACCORDANCE WITH
	PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.
/	EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.
	TRASFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I. ALL TRANSFER PIPING SYSTEMS AND
_N/A	ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 187.5 P.S.I. CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.
THE ABOVE ITEMS CHECKED, TEST	
	N' Curole Foruces

Florida Marine Transporters Inc.

MARINE VESSELS VAPOR TIGHTNESS DOCUMENTATION

REQUIRED SUBPART BB-NATIONAL EMISSION STANDARDS FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS SECTION 61.00-61.306

VESSEL: FMT 3220 OFFICIAL NUMBER: 125 86 42 TESTING LOCATION: BEANS FLT. MAXIMUM LOADING RATE (BPH) 5,000 TANK(S) TESTED: ALL PRESSURE INDICATOR: MANDENUTE VESSEL OWNER AND ADDRESS: FLORIDA MARINE 2360 FIFTH ST. MANDENUTE	
VESSEL OWNER AND ADDRESS: FLORIDA MARINE 2360 FIFTH ST. MANDENLIE	
	CA
TEST RESULTS	
BEGINNING PRESSURE: 28" of 42° BEGINNING TIME: 1300	
ENDING PRESSURE: 27.8" 0 F 1420 ENDING TIME: 1330	
TOTAL PRESSURE LOSS: 2 " OF H20 ALLOWABLE PRESSURE LOSS: 2.2" AH20	
NOTE: VESSEL IS CONSIDERED VAPOR TIGHT IF "TOTAL PRESSURE LOSS" IS LESS THAN "ALLOWABLE PRESSURE LOSS	Ş
THIS VESSEL HAS BEEN TESTED IN ACCORDANCE WITH SECTION 61.304F, AND CONSIDERED VAPOR TIGHT.	
TESTER: D'ANDRE FORWARD (PRINT) WITNESS: LE CHAMPAGNE (STER) THSTER: BUSIN FILMED (SIGN) WITNESS: LE CHAMPAGNE (S	RINT) IGN)
F 1817	
AFFILIATION OF WITNESS	
AFFILIATION OF WITNESS CALCULATION OF ALLOWABLE PRESSURE LOSS:	
AFFILIATION OF WITNESS	